

Municipality of Sabangan
20% Component of the NTA Utilization
for the 2nd Quarter, 2022

Economic Services Sector	Location	Total Cost	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
				% of Completion	Total Cost Incurred to Date		
Improvement of Kadammay pathway, Camatagan	Camatagan	150,000.00			-		For Implementation
Installation of street lights, Madepdeppas & Data	Data	220,000.00			-		
Improvement of Bissibisan Maggon Water Works	Supang	205,000.00			-		
Improvement of Sa-o Drainage/Losad Pathway	Losad	150,000.00			-		
Improvement of Tabtabacao pathway with Railings, Bun-ayan	Bun-ayan	150,000.00			-		
Construction of Camatagan Domestic Water System	Camatagan	100,000.00			-		Completed
Construction of Tuppac, Camatagan Pathway	Camatagan	150,000.00	5/27/2022	100%	149,187.80		
Improvement of Legleg Pathway, Bun-ayan	Bun-ayan	100,000.00			-		For Implementation
Improvement of Bun-ayan Pathway	Bun-ayan	150,000.00			-		
Construction of Dogo Pathway, Poblacion	Poblacion	125,000.00			-		Completed
Improvement of Busa pathway	Busa	150,000.00	5/57/2022	100%	149,672.33		
Construction of Lower Kalsa Pathway, Capinitan	Capinitan	200,000.00			198,457.38		For Implementation
Improvement of Liwang, Losad Drainage	Losad	100,000.00			-		
Improvement of Todey pathway, Poblacion	Poblacion	100,000.00			-		
Construction of Pining-aan bridge/Waiting Shed	Lagan	100,000.00			-		
Improvement of Data pathway with railings	Data	100,000.00			-		
Improvement of Madepdeppas Pathway with railings	Data	100,000.00			-		
Improvement of Capinitan Pathway	Capinitan	100,000.00			-		
Construction of Kangawayan Drainage, Lengey, Poblacion	Poblacion	150,000.00			-		
Continuation of Drainage, Maggon, Supang	Supang	100,000.00			-		
Installation of Fire Hydrant Pipes, Kalalasan, Poblacion	Poblacion	100,000.00			-		
Repair of Pingad Water Works	Pingad	300,000.00			-		
Improvement of Kalempong Pathway, Poblacion	Poblacion	100,000.00			-		
Improvement of Tambingan Water Works	Tambingan	100,000.00			-		
Improvement of Napua Drainage	Napua	100,000.00			-		
Improvement of Busa multipurpose Hall	Busa	100,000.00			-		
Improvement of Dontog multipurpose Hall	Pingad	100,000.00			-		
Completion of Gayang multipurpose Hall	Gayang	200,000.00			-		
Improvement of Sa-o Drainage, Losad	Losad	100,000.00			-		
Improvement of Ganga pathway, Lagan	Lagan	100,000.00			-		
Improvement of Barangay Bun-ayan pathway drainage	Bun-ayan	100,000.00			-		
Improvement of Sitio Labbay pathway, Bun-ayan	Bun-ayan	100,000.00			-		
Improvement of Pingad multipurpose Hall	Pingad	100,000.00			-		
Construction of Rest Rooms, Legleg, Bun-ayan	Rooms, Legleg	200,000.00			-		
Improvement of Bun-ayan Multipurpose Building	Bun-ayan	500,000.00			-		
Concreting of Losad Pathway	Losad	100,000.00			-		
Concreting of Lagan Elementary School pathway	Lagan	100,000.00			-		
Repair of Maggon Drainage	Maggon	100,000.00			-		
Improvement of Madepdeppas-Data pipe nailing	Data	100,000.00			-		
Rehabilitation of Tambingan Drainage	Tambingan	100,000.00			-		
Improvement of Dontog-Katuwewan Drainage	Pingad	200,000.00	5/27/2022	100%	198,816.73		
Improvement of Pingad-Camatagan Pathway	Pingad - Camatagan	300,000.00			296,488.48		
Improvement of Legleg, Camatagan Local Road	Camatagan	1,000,000.00	8/10/2022	58.23%	579,397.89		
Construction of Bun-ayan Local Road	Bun-ayan	700,000.00			-		
Improvement of Madepdeppas Bridge	Data	250,000.00	5/27/2022	100%	247,543.90		
Continuation of Water Works, Data	Data	500,000.00	8/10/2022	58.23%	290,231.71		
Repair of Data RHU CR	Data	100,000.00			-		
Improvement of Pining-aan Flood Control, Lagan	Lagan	300,000.00	5/27/2022	100%	297,914.40		
Construction of Palinga-ew Domestic Water Supply, Lagan	Lagan	350,000.00			202,415.95		
Continuation of Water Works, Tambingan	Tambingan	500,000.00	8/10/2022	58.23%	289,845.65		
Continuation of Water Works, Gayang	Gayang	500,000.00			290,588.00		
Continuation of Water Works, Bao-angan	Bao-angan	500,000.00			-		
Completion of Capinitan Multi Purpose Hall	Capinitan	500,000.00	8/10/2022	58.23%	290,242.11		
Continuation of Water Works, Capinitan	Capinitan	500,000.00			289,652.35		
Construction of Multi-Purpose Office Septic Tank	Poblacion	300,000.00			-		
Continuation of Water Works, Busa	Busa	500,000.00	8/10/2022	58.23%	298,862.07		
Continuation of Water Works, Namatec	Namatec	500,000.00			-		
Continuation of Water Works, Losad	Losad	500,000.00			-		
Rehab. Of Liwang Drainage, Losad	Losad	150,000.00	5/27/2022	100%	148,400.91		
Continuation of Water Works, Napua	Napua	500,000.00			-		
Continuation of Water Works, Poblacion	Poblacion	500,000.00			-		
Construction of Poblacion Drainage	Poblacion	100,000.00			-		
Improvement of Lengey Open Gym	Lengey	300,000.00			-		
Rehab. Of Tabba-Kalalasan Drainage, Poblacion	Poblacion	200,000.00	5/27/2022	100%	197,015.49		
Rehab. Of Todey Ato, Poblacion	Poblacion	300,000.00			299,022.09		
Construction of Maggon Drainage, Supang	Supang	150,000.00			-		
Continuation of Supang Water Works	Supang	500,000.00	8/10/2022	58.23%	290,588.37		
Rehabilitation of Lalagim, Kalalasan drainage	Poblacion	200,000.00			-		
Installation of Cabullosan Pathway Railings, Lagan	Lagan	100,000.00			-		
Improvement of Madepdeppas pathway, Data	Data	150,000.00			-		
Improvement of Dagoyoyo pathway, Supang	Supang	100,000.00			-		
Improvement of Supang Stage Roofing	Supang	50,000.00			-		
Improvement of Patang Pathway & railings, Tambingan	Tambingan	100,000.00			-		
Grand Total		16,900,000.00			5,004,343.61		

Prepared by:

Noted:

Sgd
ARIEL PIO P. PILACAN
Municipal Budget Officer

Sgd
MARCIAL JR. C. LAWILAO
Municipal Mayor