

**Municipality of Sabangan**  
**20% Component of the NTA Utilization**  
**for the 3rd Quarter, 2022**

Economic Services Sector	Location	Total Cost	Target Completion Date	Project Status		No. Of Extension, if any	Remarks	
				% of Completion	Total Cost Incurred to Date			
Improvement of Kadammay pathway, Camatagan	Camatagan	150,000.00			-		For Implementation	
Installation of street lights, Madepdeppas & Data	Data	220,000.00			-			
Improvement of Bissibisan Maggon Water Works	Supang	205,000.00			-			
Improvement of Sa-o Drainage/Losad Pathway	Losad	150,000.00			-			
Improvement of Tabtabacao pathway with Railings, Bun-ayan	Bun-ayan	150,000.00			-			
Construction of Camatagan Domestic Water System	Camatagan	100,000.00	10/8/2022	50%	499,928.76		On-going	
Construction of Tuppac, Camatagan Pathway	Camatagan	150,000.00	5/27/2022	100%	149,187.80		Completed	
Improvement of Legleg Pathway, Bun-ayan	Bun-ayan	100,000.00			-		For Implementation	
Improvement of Bun-ayan Pathway	Bun-ayan	150,000.00			-		Awarded But Not Yet Started	
Construction of Dogo Pathway, Poblacion	Poblacion	125,000.00			-			
Improvement of Busa pathway	Busa	150,000.00	5/57/2022		149,672.33		Completed	
Construction of Lower Kalsa Pathway, Capinitan	Capinitan	200,000.00			198,457.38			
Improvement of Liwang, Losad Drainage	Losad	100,000.00	9/23/2022		98,003.15			
Improvement of Todey pathway, Poblacion	Poblacion	100,000.00	9/24/2022	100%	99,181.68			
Construction of Pining-aan bridge/Waiting Shed	Lagan	100,000.00	9/25/2022		97,620.97			
Improvement of Data pathway with railings	Data	100,000.00	9/23/2022		99,471.65			
Improvement of Madepdeppas Pathway with railings	Data	100,000.00	9/24/2022		99,491.43			
Improvement of Capinitan Pathway	Capinitan	100,000.00	9/25/2022		98,851.26			
Construction of Kangawayan Drainage, Lengey, Poblacion	Poblacion	150,000.00			-			Awarded But Not Yet Started
Continuation of Drainage, Maggon, Supang	Supang	100,000.00	9/24/2022	100%	99,163.32			Completed
Installation of Fire Hydrant Pipes, Kalalasan, Poblacion	Poblacion	100,000.00			99,357.32		Awarded But Not Yet Started	
Repair of Pingad Water Works	Pingad	300,000.00			-			
Improvement of Kalembong Pathway, Poblacion	Poblacion	100,000.00	9/27/2022	100%	99,412.39		Completed	
Improvement of Tambingan Water Works	Tambingan	100,000.00			-		For Implementation	
Improvement of Napua Drainage	Napua	100,000.00	9/25/2022		99,904.11		Completed	
Improvement of Busa multipurpose Hall	Busa	100,000.00	9/24/2022	100%	99,005.57			
Improvement of Dontog multipurpose Hall	Pingad	100,000.00	9/29/2022		99,007.63			
Completion of Gayang multipurpose Hall	Gayang	200,000.00			-		For Implementation	
Improvement of Sa-o Drainage, Losad	Losad	100,000.00	9/23/2022		98,515.32		Completed	
Improvement of Ganga pathway, Lagan	Lagan	100,000.00	9/24/2022		99,371.58			
Improvement of Barangay Bun-ayan pathway drainage	Bun-ayan	100,000.00		100%	99,530.36			
Improvement of Sitio Labbay pathway, Bun-ayan	Bun-ayan	100,000.00	9/25/2022		99,814.25			
Improvement of Pingad multipurpose Hall	Pingad	100,000.00			99,313.13			
Construction of Rest Rooms, Legleg, Bun-ayan	Legleg	200,000.00			-		Awarded But Not Yet Started	
Improvement of Bun-ayan Multipurpose Building	Bun-ayan	500,000.00			-			
Concreting of Losad Pathway	Losad	100,000.00			-		For Implementation	
Concreting of Lagan Elementary School pathway	Lagan	100,000.00	9/24/2022		98,875.50		Completed	
Repair of Maggon Drainage	Maggon	100,000.00			99,215.38			
Improvement of Madepdeppas-Data pipe nailling	Data	100,000.00	9/25/2022	100%	99,542.04			
Rehabilitation of Tambingan Drainage	Tambingan	100,000.00			98,782.53			
Improvement of Dontog-Katuwewan Drainage	Pingad	200,000.00	5/27/2022		198,816.73			
Improvement of Pingad-Camatagan Pathway	Pingad - Camatagan	300,000.00			296,488.48			
Improvement of Legleg, Camatagan Local Road	Camatagan	1,000,000.00	8/10/2022		995,016.23			
Construction of Bun-ayan Local Road	Bun-ayan	700,000.00			-		Awarded But Not Yet Started	
Improvement of Madepdeppas Bridge	Data	250,000.00	5/27/2022		247,543.90		Completed	
Continuation of Water Works, Data	Data	500,000.00	8/10/2022	100%	498,423.00			
Repair of Data RHU CR	Data	100,000.00	9/29/2022		99,236.62			
Improvement of Pining-aan Flood Control, Lagan	Lagan	300,000.00	5/27/2022		297,914.40			
Construction of Palinga-ew Domestic Water Supply, Lagan	Lagan	350,000.00			202,415.95			For Implementation
Continuation of Water Works, Tambingan	Tambingan	500,000.00	8/10/2022	100%	497,760.00		Completed	
Continuation of Water Works, Gayang	Gayang	500,000.00			499,035.00		For Implementation	
Continuation of Water Works, Bao-angan	Bao-angan	500,000.00			-			
Completion of Capinitan Multi Purpose Hall	Capinitan	500,000.00	8/10/2022	100%	498,440.85		Completed	
Continuation of Water Works, Capinitan	Capinitan	500,000.00			497,428.04		For Implementation	
Construction of Multi-Purpose Office Septic Tank	Poblacion	300,000.00			-			
Continuation of Water Works, Busa	Busa	500,000.00	8/10/2022	100%	497,788.20		Completed	
Continuation of Water Works, Namatec	Namatec	500,000.00			-		For Awarding	
Continuation of Water Works, Losad	Losad	500,000.00			-			
Rehab. Of Liwang Drainage, Losad	Losad	150,000.00	5/27/2022	100%	148,400.91		Completed	
Continuation of Water Works, Napua	Napua	500,000.00			-		For Implementation	
Continuation of Water Works, Poblacion	Poblacion	500,000.00			-			
Construction of Poblacion Drainage	Poblacion	100,000.00			-			
Improvement of Lengey Open Gym	Lengey	300,000.00			-		Awarded But Not Yet Started	
Rehab. Of Tabba-Kalalasan Drainage, Poblacion	Poblacion	200,000.00	5/27/2022	100%	197,015.49		Completed	
Rehab. Of Todey Ato, Poblacion	Poblacion	300,000.00			299,022.09		Awarded But Not Yet Started	
Construction of Maggon Drainage, Supang	Supang	150,000.00			-			
Continuation of Supang Water Works	Supang	500,000.00	8/10/2022	100%	499,035.00		Completed	
Rehabilitation of Lalagim, Kalalasan drainage	Poblacion	200,000.00			-		Awarded But Not Yet Started	
Installation of Cabullosan Pathway Railings, Lagan	Lagan	100,000.00			-		For Implementation	
Improvement of Madepdeppas pathway, Data	Data	150,000.00			-			
Improvement of Dagoyoyo pathway, Supang	Supang	100,000.00			-			
Improvement of Supang Stage Roofing	Supang	50,000.00			-			
Improvement of Patang Pathway & railings, Tambingan	Tambingan	100,000.00			-			
<b>Grand Total</b>		<b>16,900,000.00</b>			<b>9,548,457.73</b>			

Prepared by:

Noted:

Sgd  
**ARIEL PIO P. PILACAN**  
Municipal Budget Officer

Sgd  
**MARCIAL JR. C. LAWILAO**  
Municipal Mayor